## ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

#### Water Quality

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Maintenance Agency
	Reference				-	D	<b>C</b> :	0	
6.7	6.8.1	There should be no access to the shore or working from land within the Marine Park. No marine anchors shall be used within the Marine Park.	Marine Park/ Pipeline Dredging	Contractor	TMEIA		Y		N/A
6.7	6.8.1	No hydraulic dredging within Marine Park	Marine Park/ Pipeline Dredging	Contractor	TMEIA.		Y		N/A
6.7	6.8.1	Dredging for pipeline trench should be timed to coincide with maintenance dredging for Sha Chau AFRF marine access channel if relevant.	Sha Chau AFRF Marine access channel	Airport Authority	TMEIA		Y		N/A
6.4		The work rate for dredging should not exceed 4,000m3/hr for the TSHD and 7,000m3/day for the grab dredger	Marine Park/ Pipeline Dredging	Contractor	TMEIA		Ý		N/A
6.7	6.8.1	Standard good dredging practice measures shall be written into the dredging contract.	Dredged areas/ Design Phase	Franchisee	TMEIA	Y			N/A
6.7	6.8.1	Use of Lean Material Overboard (LMOB) systems shall be prohibited. No mud overflow is to be permitted for dredging using trailer suction hopper dredgers.	Dredged areas/ Pipeline Dredging	Contractor	TMEIA Marine Fill Committee Guidelines. DASO permit conditions.		Y	- -	N/A
6.7	6.8.1	Mechanical grabs shall be designed and maintained to avoid spillage and should seal tightly while being lifted.	Dredged areas/ Pipeline Dredging	Contractor	TMEIA Marine Fill Committee Guidelines. DASO permit conditions.		Y		N/A

0

Legend: D=Design, C=Construction, O=Operation

#### ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

## Water Quality

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Implementation Rel Timing Agent		Relevant Standard or Requirement	Implementation Stages			Maintenance Agency
	Reference					D	C	O	
6.7	6.8.1	Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material.	Dredged areas/ Pipeline Dredging	Contractor	TMEIA Marine Fill Committee Guidelines. DASO permit conditions.		Y		N/A
6.7	6.8.1	Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes.	Dredged areas/ Pipeline Dredging	Contractor	TMEIA Marine Fill Committee Guidelines. DASO permit conditions.		Y		N/A
6.7	6.8.1	Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation.	Dredged areas/ Pipeline Dredging	Contractor	TMEIA Marine Fill Committee Guidelines. DASO permit conditions.		Y		N/A
6.7	6.8.1	Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.	Dredged areas/ Pipeline Dredging	Contractor	TMEIA Marine Fill Committee Guidelines. DASO permit conditions.		Y		N/A
6.7	6.8.1	Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action.	Dredged areas/ Pipeline Dredging	Contractor	TMEIA Marine Fill Committee Guidelines. DASO permit conditions.		Y		N/A
6.7	6.8.1	All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by	Dredged areas/ Pipeline Dredging	Contractor	TMEIA Marine Fill Committee Guidelines. DASO permit conditions.		Y		N/A

Legend: D=Design, C=Construction, O=Operation
Note: Funding Agent for all mitigation measures will be the Franchisee

#### ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

#### Water Quality

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Maintenance Agency
	Reference					D	C	О	
		turbulence from vessel movement or propeller wash.							
6.7	6.8.1	The works shall not cause foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the works site.	Dredged areas/ Pipeline Dredging	Contractor	TMEIA Marine Fill Committee Guidelines. DASO permit conditions.		Y		N/A
6.7	6.8.1	Placement of pipeline trench backfill should be undertaken in a controlled manner to minimise impacts. Backfilling with rock should be undertaken either down pipe or by a reverse grab operation or other controlled technique to ensure that this material does not mound on the seabed.	Pipeline trench/ Pipeline Dredging	Contractor	TMEIA Minimise disturbance		Y		N/A
6.7	6.8.1	Wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters.	Land site/ Throughout construction period	Contractor	TMEIA ProPECC Note 1/94. WPCO Technical Memorandum on Effluent Standards		Y		N/A
6.7	6.8.1	Sewage effluent and discharges from on-site kitchen facilities shall be directed to Government sewer in accordance with the requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided.	Land site/ Throughout construction period	Contractor	TMEIA ProPECC Note 1/94. WPCO Technical Memorandum on Effluent Standards		Y		N/A

0

Legend: D=Design, C=Construction, O=Operation

#### ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

#### Water Quality

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Maintenance Agency
,	Reference					D	C	О	
6.7	6.8.1	Storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps	Land site/ Throughout construction	Contractor	TMEIA ProPECC Note 1/94. WPCO Technical		Y		N/A
		and sediment basins. Channels, earth bunds or sandbag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels	period		Memorandum on Effluent Standards		:		
		should be constructed in advance of site formation works and earthworks.							
6.7	6.8.1	Silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each	Land site/ Throughout construction period	Contractor	TMEIA ProPECC Note 1/94. WPCO Technical Memorandum on Effluent		Y		N/A
6.7	6.8.1	rainstorm.  Temporary access roads should be surfaced with crushed stone or gravel.	Land site/ Throughout	Contractor	Standards TMEIA ProPECC Note 1/94.		Y	·	N/A
		with crushed stone of graver.	construction period		WPCO Technical Memorandum on Effluent Standards				
6.7	6.8.1	Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	Land site/ Throughout construction period	Contractor	TMEIA ProPECC Note 1/94. WPCO Technical Memorandum on Effluent Standards		Y		N/A

Ę

Legend: D=Design, C=Construction, O=Operation

## ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

#### Water Quality

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Maintenance Agency
	Reference					· , <b>D</b>	C	О	
6.7	6.8.1	Measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system.	Land site/ Throughout construction period	Contractor	TMEIA ProPECC Note 1/94. WPCO Technical Memorandum on Effluent Standards		Y		N/A
6.7	6.8.1	Open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms.	Land site/ Throughout construction period	Contractor	TMEIA ProPECC Note 1/94. WPCO Technical Memorandum on Effluent Standards		Y		N/A
6.7	6.8.1	Manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers.	Land site/ Throughout construction period	Contractor	TMEIA ProPECC Note 1/94. WPCO Technical Memorandum on Effluent Standards		Y		N/A
6.7	6.8.1	Discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	Land site/ Throughout construction period	Contractor	TMEIA ProPECC Note 1/94. WPCO Technical Memorandum on Effluent Standards		Y	·	N/A
6.7	6.8.1	All vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit.	Land site/ Throughout construction period	Contractor	TMEIA ProPECC Note 1/94. WPCO Technical Memorandum on Effluent Standards		Y		N/A

١,

Legend: D=Design, C=Construction, O=Operation

#### ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

## Water Quality

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Maintenance Agency
	Reference					D	C	o	•
6.7	6.8.1	Wheel wash overflow shall be directed to silt removal facilities before being discharged to the storm drain.	Land site/ Throughout construction period	Contractor	TMEIA ProPECC Note 1/94. WPCO Technical Memorandum on Effluent Standards		Y		N/A
6.7	6.8.1	The section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel.	Land site/ Throughout construction period	Contractor	TMEIA ProPECC Note 1/94. WPCO Technical Memorandum on Effluent Standards		Y		N/A
6.7	6.8.1	Wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to remove large objects.	Land site/ Throughout construction period	Contractor	TMEIA ProPECC Note 1/94. WPCO Technical Memorandum on Effluent Standards		Y		N/A
6.7	6.8.1	Vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for off site disposal.	Land site/ Throughout construction period	Contractor	TMEIA ProPECC Note 1/94. WPCO Technical Memorandum on Effluent Standards		Y		N/A
6.7	6.8.1	The contractors shall prepare an oil/chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately.	Land site/ Throughout construction period	Contractor	TMEIA ProPECC Note 1/94. WPCO Technical Memorandum on Effluent Standards		Y		N/A

Legend: D=Design, C=Construction, O=Operation

#### ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

#### **Water Quality**

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	lement: Stages		Maintenance Agency
	Reference					D	C	o	
6.7	6.8.1	Waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance.	Land site/ Throughout construction period	Contractor	TMEIA ProPECC Note 1/94. WPCO Technical Memorandum on Effluent Standards		Y		N/A
6.7	6.8.1	All fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank.	Land site/ Throughout construction period	Contractor	TMEIA ProPECC Note 1/94. WPCO Technical Memorandum on Effluent Standards		Y		N/A
6.7	6.8.1	Surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.	Land site/ Throughout construction period	Contractor	TMEIA ProPECC Note 1/94. WPCO Technical Memorandum on Effluent Standards		Y		N/A
6.7	6.8.1	Wastewater from pipe commissioning de- watering exercises shall be stored on site and for chemical analysis and safe disposal in accordance with the WPCO.	Tank Farm/ Tank farm Commissi- oning	Franchisee	TMEIA WPCO Technical Memorandum on Effluent Standards			Y .	N/A
6.10	Section 6	All construction works shall be subject to routine audit to ensure implementation of all EIA recommendations and good working practice.	All works /throughout Construct-ion period.	Contractor	EM&A Manual		Y		· N/A

Ų,

Legend: D=Design, C=Construction, O=Operation

## ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

## Water Quality

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Maintenance Agency
	Reference					D	C	O	
6.7	Section 6	Submarine section of aviation fuel pipeline shall be covered with rock armour protection which shall not protrude above the level of the adjacent natural seabed.	Submarine pipeline	Franchisee	TMEIA Rock armour to minimum thickness of 1m	Y	Y		Franchisee
6.7	Section 6	Detailed emergency response procedures shall be drawn up. These will include requirements to maintain floating oil booms, absorbent materials and skimmers on site at all times.	All facilities	Franchisee	TMEIA Industry Standards e.g. Oil Companies International Marine Forum.			Y	Franchisee
6.7	Section 6	Coupling points on the jetty will be protected with slop collection utilities.	Jetty	Franchisee	TMEIA Industry Standards e.g. Oil Companies International Marine Forum		Y		Franchisee
6.7	Section 6	Auxiliary tanks shall be permanently maintained at the tank farm for recovered fuel and slops	Tank farm	Franchisee	TMEIA			Y	Franchisee
6.7	Section 6	Oily drainage systems and slop collection systems will connect to an oil/water separator.	Tank farm	Franchisee	TMEIA Industry Standards e.g. Oil Companies International Marine Forum		Y		Franchisee
6.7	Section 6	All tanks shall be bunded to a capacity of at least 150% of the largest individual tank in each compound by 2040. Tank pits shall be protected by an impermeable bed (e.g.	Tank farm	Franchisee	TMEIA Hong Kong Code of Practice for Oil Installations, 1992		Y		Franchisee
· .		geotextile sheeting) to prevent seepage of aviation fuel to ground. A leak detection system shall be installed beneath the							

Legend: D=Design, C=Construction, O=Operation

## ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

#### **Water Quality**

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Maintenance Agency
	Reference	-				D	, C	О	
		containment membrane.							
6.7	Section 6	There shall be no direct outlet from the bund. A collection sump shall be included in the base. Removal of accumulated rainwater shall be activated manually and discharged to storm drain via an oil / water separator.	Tank farm	Franchisee	TMEIA		Y		Franchisee
6.7	Section 6	Contingency procedures shall be drawn up to ensure containment and safe disposal of any fuel lost from tanks or pipework. Suitable absorbent materials (e.g. sand or earth) shall be kept on site to deal with spillages.	Tank farm	Franchisee	TMEIA Hong Kong Code of Practice for Oil Installations, 1992			Y	Franchisee
6.7	Section 6	Valves shall be installed within the storm drainage system to facilitate the retention of spillages.	Tank farm	Franchisee	TMEIA		Y	·	Franchisee
6.10	Section 6	Water quality monitoring shall be undertaken for suspended solids, turbidity, and dissolved oxygen.	Designated monitoring stations as	Contractor	EM&A Manual		Y		N/A
	·		defined in EM&A Manual,						
			section 6. Construction period when						,
	·.		dredging takes place within 1000m of					·	

Legend: D=Design, C=Construction, O=Operation
Note: Funding Agent for all mitigation measures will be the Franchisee

## ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

## Water Quality

EIA Reference	EM&A Manual	· · · · · · · · · · · · · · · · · · ·	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Maintenance Agency
·	Reference					D	C	О	•
			Marine Park and along the length of the pipeline						
6.10	Section 6	Routine water quality monitoring in the	Operational	Franchisee	EM&A Manual			Y	N/A
		vicinity of the PAFF site to check the effectiveness of the proposed precautionary measures implemented for on-site spill control. The details of the monitoring to be undertaken will be prepared by the Franchisee as part of the PAFF Operations Manual and the details will be agreed with the relevant authorities	phase. Location and frequency to be determined and agreed with relevant authorities.						
		within 3 months of the commencement of operation of the PAFF. Monitoring should include but not be limited to the parameters of TPH and PAH and reference should be made to the existing monitoring programme undertaken for the fuel tank farm on the HKIA platform.							

ζ,

Legend: D=Design, C=Construction, O=Operation

## ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

#### **Ecology**

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Standard or		lement Stages	Maintenance Agency	
	Reference			٠.	Requirement	D	- C	0	
7.8	5.3	Undertake post construction dolphin abundance monitoring.	Construction	Contractor	TMEIA		Y		n/a
7.8	5.3	A 250m dolphin exclusion zone shall be implemented and dredging shall not begin until the observer has confirmed that the area has been clear for 30 minutes.	250m around dredger /throughout dredging in Marine Park and along the length of the pipeline	Contractor	TMEIA		Y		n/a
7.8	5.3	Works will be restricted to a daily maximum of 12 hours within daylight hours	Throughout dredging in Marine Park and along the length of the pipeline except for the section crossing Urmston Road Channel.	Contractor	TMEIA		Y		n/a
7.8	5.3	Avoidance of dolphin main calving season between March and August	Throughout dredging in Marine Park and along	Contractor	TMEIA		Y		n/a
		·	the length of the pipeline			,			

(

Legend: D=Design, C=Construction, O=Operation

## ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

## Landscape and Visual

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or	Imp	lement Stages		Maintenance Agency	
	Reference				Requirement	D	C	0		
8.10	7.2.1	The construction programme for the PAFF should be reduced to the shortest possible period.	PAFF site / throughout construction period	Contractor	TMEIA	Y	Y.		n/a	
8.10	7.2.1	The extent and periphery of the works areas should be managed so that they are as small as possible and do not appear cluttered, untidy and unattractive, particularly to road traffic along Lung Mun Road.	PAFF site / throughout construction period	Contractor	TMEIA		Y	Y	n/a	
8.10	7.2.1	Temporary hoarding barriers should be of a recessive visual appearance in both colour and form.	PAFF site / throughout construction period	Contractor	TMEIA	Y	Y		n/a	
8.10	7.2.1	Materials should be stored in areas with the least obstruction to residents, pedestrians and traffic	PAFF site / throughout construction period	Contractor	TMEIA		Y	Y	n/a	
8.10	7.2.1	All material stockpiles should be covered with an impermeable material and sandbagging diversions should be placed around exposed soil	PAFF site / throughout construction period	Contractor	TMEIA		Y	Y	n/a	
8.10	7.2.1	Conservation of existing and imported soil resources	PAFF site / throughout construction period of fuel tank expansion	Contractor	TMEIA			Y	n/a	
8.10	7.2.1	A landscape perimeter bund comprising containment bund-wall, access road and planting buffer shall be built and maintained around the tank farm.	PAFF site / throughout construction period	Project Proponent	TMEIA	Y	Y	Y	Franchisee	

(

Legend: D=Design, C=Construction, O=Operation

#### ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

## Landscape and Visual

EIA Reference	EM&A Manual	ual	Location/ Timing	Implementation Agent	Relevant Standard or	Implementation Stages			Maintenance Agency
	Reference				Requirement	D	C	0	
8.10	7.2.1	The design of the PAFF should incorporate materials, details and textures which are visually recessive.	PAFF site / design	Project Proponent	TMEIA	Y	Y		n/a
8.10	7.2.1	Colours should be of low chromatic intensity to reduce the potential contrast between the structures and their background	PAFF site tanks/ design	Project Proponent	TMEIA	Y	Y		n/a
8.10	7.2.1	Visually permeable security fencing should be used around the perimeter.	Site perimeter	Project Proponent	TMEIA	Y	Y	Y	n/a
8.10	7.2.1	Minimum amount of lighting for the tanks shall be used, only applied for safety at the key access points and staircases	Tanks/Operational phase	Project Proponent	TMEIA	Y	Y	Y	n/a
8.10	7.2.1	Limited lighting intensity on the site	PAFF site /Operational phase	Project Proponent	TMEIA	Y	Y	Y	n/a
8.10	7.2.1	Directional down lighting is suggested to minimise light spill to the surrounding area.	PAFF site /Operational phase	Project Proponent	TMEIA	Y	Y	Y	n/a

ſ.

Legend: D=Design, C=Construction, O=Operation

#### ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

#### Cultural Heritage

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or	Imp	lement Stages		Maintenance Agency
•	Reference			,	Requirement	D	C	0	
9.8.1	9.2.1	Undertake a watching brief during dredging of	Within vicinity of SS1	Franchisee	TMEIA		Y.	·	n/a
	•	the pipeline within 25m either side of anomalies	and SS2						
		SS1 and SS2. This should comprise:							
			·						
		♦ Dredge operators to be made aware of the	4.00					[	
	· .	potential presence of cultural heritage						· .	•
		material. The operators would be required to							-
		report to the AMO any unusual resistance			*			l· 1	•
		and/or recovery of timbers, anchors or other					l		
		wreck related material. Any obstacles							
		encountered during the dredging that are of							
		timber should be reported to the maritime							
		archaeologist. The obstacle should be							
·		avoided and not removed until it has been				-			
		assessed by the marine archaeologist as to		,					
		whether the obstacle is of cultural heritage							
		importance;			•				
		◆ A marine archaeologist shall be on board the		* * * * * * * * * * * * * * * * * * * *					
*		dredging barge during dredging within 25m	, in the second						•
		either side of SS1 and SS2 in the event of					'		
	٠.	any unusual resistance occurring or							
		blockages which requires the dredge head to	to the second second			•			
	[ <del>-</del>	be bought on deck for cleaning and							
		examination; and							
		Chainmation, and						· [	
<del></del>			· · · · · · · · · · · · · · · · · ·	<u> </u>				L.,	

Legend: D=Design, C=Construction, O=Operation

## ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

## **Cultural Heritage**

EIA Reference	EM&A Manual	al	Location/ Timing	Implementation Agent	Relevant Standard or	Implementation Stages			Maintenance Agency
	Reference				Requirement	D	C	О	•
		Dredging to cease in the nominated area SS1						***	•
		after 3 metres of sediment removal and after	·					ŀ	
		1 metre for SS2. A dive survey will then be							
		undertaken to examine the trench for						. [	
		possible cultural remains.						[	
9.8.2	9.2.1	During the course of the watching brief, if the	Within vicinity of SS1	Franchisee	TMEIA		Y		n/a
		targets are identified as being potentially	and SS2						
		archaeologically important, then an immediate	·						•
		marine archaeological impact assessment in						.	
		accordance with EIAO TM Annex 19 will be	-						
		required to be undertaken by a qualified marine	·						
		archaeologist.	·					į	
9.8.4	9.2.1	Any changes, additions or alterations to the	Pipeline alignment	Franchisee	TMEIA	-	Y		n/a
		dredging method and alignment should be further							
* .		assessed by a marine archaeologist to determine if	·			·			
	•	any further assessment is required.						1	
									-

()

Legend: D=Design, C=Construction, O=Operation

#### ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

#### Fuel Spill Risk

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementatio n Agent	Relevant Standard or Requirement	Implementation Stages			Maintenance Agency
	Reference		·			D	C	o	
11.4.1	10.2	Tank farms will be constructed in a bunded area surrounding the tanks which will have collection capacity of 150% of the maximum content of the largest tank.	Tank Farm / Design Phase	Franchisee	TMEIA	Y			
11.4.1	10.2	Emergency shut down valves shall be installed within the wider site storm drainage system.	Tank Farm / Design Phase	Franchisee	TMEIA	Y			
11.4.1	10.2	An impermeable membrane shall be installed in the tank foundation beneath the tank bottom.	Tank Farm / Design Phase	Franchisee	TMEIA	Y			
11.4.1	10.2	Pipeline to be covered with a protective rock armour layer	Pipelines / Design Phase	Franchisee	TMEIA.	Y			Franchisee
11.4.1	10.2	An integrated leak detection system shall be installed to all pipelines to provide early detection of any leak.	Pipelines / Design Phase	Franchisee	TMEIA.	Y			
11.4.1	10.2	An automatic shut-off system shall be implemented for pipelines	Pipelines / Design Phase	Franchisee	TMEIA.	Y			
11.4.2	10.2	A workboat shall be on standby at the jetty during tanker berthing.	Jetty / During Tanker Berth	Franchisee	TMEIA.	Y		Y	
11.4.2	10.2	Skimmers shall be available for quick deployment in case of a spill.	Jetty / During Tanker Berth	Franchisee	TMEIA.	Y		Y	
11.4.3	10.2	An emergency response plan shall be prepared prior to the operation of the PAFF.	Jetty / During Tanker Berth	Franchisee	TMEIA.	Y		Y	
11.4.3	10.2	Operator-training programme shall be implemented.	Jetty / During Tanker Berth	Franchisee	TMEIA.	Y		Y	

- C

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Franchisee

Design phase shall include designs for all phases of the facility

## ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

#### Fuel Spill Risk

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementatio n Agent	Relevant Standard or Requirement	Imp	lement Stages		Maintenance Agency
	Reference					D	C	O	
11.6	10.4	During the planning of the later phase of the tank farm development, in order to ensure that the required mitigation measures are undertaken at that time, review the EIA report only if the latest technology, industrial standards and statutory requirements have changed by that time.	During planning stage for future tank construction	Franchisee	TMEIA			Y	n/a
11.6	10.4	<ul> <li>Undertake regular inspections and audits will be undertaken by the Franchisee during the operational phase of the facility:</li> <li>two inspections every year of the tank farm, jetty and pipelines including one undertaken pursuant to the Joint Inspection Group (JIG) explained above;</li> <li>inspection of the whole sub sea pipelines every 5 to 10 years;</li> <li>Health, Safety and Environmental audit of the facility once every 3 years; and</li> <li>inspection of the structural integrity of the tanks once per year.</li> </ul>	Operation	Franchisee	TMEIA			Y	n/a
11.6	10.4	Prepare an Environmental Management Plan to ensure the on-going adequacy of the fuel spill contingency plan and that it is being implemented as required and that the above mitigation measures have been incorporated and are effective.	Within 3 months of start of operation of the PAFF with audits every 24 months	Franchisee	TMEIA			Y	n/a

100

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Franchisee

Design phase shall include designs for all phases of the facility

## ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

#### **Land Contamination**

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	lement: Stages		Maintenance Agency
	Reference				· .	D	C	О	
13.5.1	10.2	Bunding shall be provided for all fuel storage areas to at least 150% of largest individual tank in each compound.	Tank farm / Design	Franchisee	TMEIA	Y			
13.5.1	10.2	Relevant design standards for storage tanks, pipework, containment and drainage shall be adhered to.	Tank farm / Design	Franchisee	TMEIA	Y			
13.5.1	10.2	Plant inspections and maintenance shall be undertaken once per month.	Tank farm / Design	Franchisee	TMEIA	Y	Y	Y	
13.5.1	10.2	Impermeable lining shall be provided for all tank pits.	Tank farm / Design	Franchisee	TMEIA	Y			
13.5.1	10.2	Leak detection systems shall be provided to all valves.	Tank farm / Design	Franchisee	TMEIA	Y			
13.5.1	10.2	Surface drainage shall be contained and treated prior to discharge.	Tank farm / Design	Franchisee	TMEIA	Y	Y	Y	
13.5.1	10.2	Emergency spill response plans shall be prepared.	Tank farm / Design	Franchisee	TMEIA	Y		Y	
13.5.1	10.2	Spill control materials and equipment shall be provided on site.	Tank farm / Design	Franchisee	TMEIA	Υ.		Y	
13.5.5	10.2	Run off from the roofs of site buildings and landscaped areas shall be conveyed in closed drains to the nearest storm water drain to prevent the generation of excessive quantities of surface water which may be polluted.	Tank farm / Design	Franchisee	TMEIA	Y		Y	

6

Legend: D=Design, C=Construction, O=Operation

#### ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

#### **Land Contamination**

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	lementa Stages		Maintenance Agency
	Reference					D	C	O	
13.5.5	10.2	Suitable absorbent materials (e.g. sand or earth) shall be kept on site to deal with spills. Chemical dispersants shall not be employed.	Tank farm / Design	Franchisee	TMEIA	Y			
13.5.5	10.2	The facility shall be designed, constructed, operated and maintained in full accordance with the Code of Practice for Oil Installations, 1992.	Tank farm / Design	Franchisee	TMEIA	Y	Y	Y	
13.5.5	10.2	Tank pressure testing shall be carried out routinely to check for possible tank leaks.	Tank farm / Design	Franchisee	TMEIA	Ý	Y	Y	
		Product inventory monitoring shall be integrated into site management procedures to check for any abnormal or unexpected product loss.							
13.5.5	10.2	Tank overfill monitoring systems shall be installed and regularly tested. Inlet valves shall be designed to automatically shutdown on exceedance of "high-high level" to prevent over-filling.	Tank farm / Design	Franchisee	TMEIA	Y	Y	Y	
13.5,5	10.2	Pipe leakages shall be routinely checked for by means of a pressure sensitive leak detection system and routine inventory control.	Tank farm / Design	Franchisee	TMEIA	Y	Y	Y	

Ø

Legend: D=Design, C=Construction, O=Operation

## ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

#### Land Contamination

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Measures Location/ Implementation Relevant Standard or Timing Agent Requirement		, " " " " "	Implementation Stages			Maintenance Agency
	Reference					D	C	o	
13.5.5	10.2	Drainage from areas of hardstanding shall be treated by means of oil/water separators prior to discharge to storm drain. All surface	Tank farm / Design	Franchisee	TMEIA	Y	Y	Y	
. •		drainage shall be fitted with closure valves to provided additional containment and facilitate clean up of any leaks.				,			
13.5.5	10.2	The delivery pipeline from the jetty and the supply line to the airport shall be fitted with pressure sensitive leak detectors.	Tank farm / Design	Franchisee	TMEIA	Y	Y		

Ų

Legend: D=Design, C=Construction, O=Operation

#### ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

#### Waste Management

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	lement Stage:		Maintenance Agency
	Reference					D.	С	o	
14.7.2	8.3.1	The Contractor shall identify a coordinator for the management of waste.	Contract mobilisation	Contractor	TMEIA		Y		n/a
14.7.2	8.3.1	The waste coordinator shall prepare and implement a Waste Management Plan which specifies procedures such as a ticketing system, to facilitate tracking of loads and to ensure that illegal disposal of wastes does not occur, and protocols for the maintenance of records of the quantities of wastes generated, recycled and disposed.	Contract mobilisation	Contractor	TMEIA, Works Branch Technical Circular No. 5/99 for the Trip-ticket System for Disposal of Construction and Demolition Material		Y		n/a
14.7.2	8.3.1	The Contractor shall apply for and obtain the appropriate licenses for the disposal of public fill, chemical waste and effluent discharges.	Contract mobilisation	Contractor	TMEIA Land (Miscellaneous Provisions) Ordinance (Cap 28); Waste Disposal Ordinance (Cap 354); Dumping at Sea Ordinance (Cap 466); Water Pollution Control Ordinance.		Y		n/a
14.7.2	8.3.1	No waste shall be burnt on site.	PAFF Site throughout construction period.	Contractor	TMEIA		Y		n/a

Legend: D=Design, C=Construction, O=Operation

#### ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

## Waste Management

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	lement Stages		Maintenance Agency
,	Reference				,	D	C	o	
14.7.2	8.3.1	Excavated material shall be used on site for purposes of landscaping or formation of bund walls as far as possible.	All site / throughout construction period	Contractor	TMEIA		Y		n/a
14.7.2	8.3.1	All material shall be reused on site as far as practicable, including formwork plywood, topsoil and excavated material.	All areas / throughout construction period	Contractor	TMEIA		Y		n/a
14.7.2	8.3.1	Suitable provisions shall be included in the construction contract to ensure that the Contractor sorts and recycles waste.	Contract preparation stage	HyD	TMEIA	Y			n/a
14.7.2	8.3.1	Re-use and recycling of waste must always be considered first. Waste disposal shall only be undertaken in the last resort. Any surplus material generated shall be sorted on site into construction and demolition (C&D) waste and the public fill fraction. A sorting facility shall be set up on the site.	All areas / throughout construction period	Contractor	TMEIA		Y		n/a
14.7.2	8.3.1	The site and surroundings shall be kept tidy and litter free.	All areas / throughout construction period	Contractor	TMEIA		Y		n/a

Legend: D=Design, C=Construction, O=Operation
Note: Funding Agent for all mitigation measures will be the Franchisee

#### ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

#### Waste Management

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement		lement Stage:		Maintenance Agency
	Reference					D	'C	o	
14.7.2	8.3.1	The C&D waste shall be disposed of at a licenced landfill or deposited at an authorised waste transfer facility and the material suitable for public fill delivered to a public filling area, public filling barging point or public fill stockpile area after obtaining the appropriate licence.	CED public fill stockpile in Mui Wo, North Lantau or Mui Wo refuse transfer stations / Throughout construction	Contractor	TMEIA		Y		n/a
14.7.2	8.3.1	Stockpiled material shall avoid vegetated areas.	All areas / throughout construction period	Contractor	TMEIA		Y		n/a
14.7.2	8.3.1	Stockpiles shall be covered by tarpaulins and/or watered as required.	All areas / throughout construction period, particularly dry season	Contractor	TMEIA Public Health and Municipal Services Ordinances (Cap 132) and the Public Cleansing and Prevention of Nuisances (Regional Council) By-laws		Y		n/a

Ç.)

Legend: D=Design, C=Construction, O=Operation

#### ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

#### Waste Management

EIA Reference	EM&A Manual		Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	lement Stage	Maintenance Agency	
	Reference					D	C	o	
14.7.2	8.3.1	Storage of material on site should be kept to a minimum.	All areas / throughout construction period	Contractor	TMEIA Public Cleansing and Prevention of Nuisances (Regional Council) By- laws		Y		n/a
14.7.2	8:3.1	Excavated material in trucks shall be covered by tarpaulins.	All areas, particularly at site exits/ throughout construction period	Contractor	TMEIA Reduce the potential for spillage and dust. Public Health and Municipal Services Ordinances (Cap 132) and the Public Cleansing and Prevention of Nuisances (Regional Council) By-laws		Y		n/a
14.7.2	8.3.1	Wheel washing facilities shall be used by all trucks leaving the site to prevent the transfer of mud onto public roads.	Site entrances and exits / throughout construction period	Contractor	TMEIA Public Cleansing and Prevention of Nuisances (Regional Council) By- laws	-	Y		n/a
14.7.2	8.3.1	Suitable chemical waste storage areas should be formed at the works site for temporary storage pending collection	Works site / throughout construction period	Contractor	TMEIA Code of Practice on the Package, Labelling and Storage of Chemical Wastes, A Guide to the		Y		n/a

Legend: D=Design, C=Construction, O=Operation

## ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

#### Waste Management

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	•		Maintenance Agency
	Reference					D	C	О	
					Chemical Waste Control Scheme			·	
14.7.2	8.3.1	A licensed contractor shall be employed to collect chemical waste for delivery to a licensed treatment facility.	Chemical waste treatment facility at Tsing Yi / Throughout construction period	Contractor	TMEIA Code of Practice on the Package, Labelling and Storage of Chemical Wastes and A Guide to the Chemical Waste Control Scheme		Y		n/a
14.7.2	8.3.1	Temporary storage areas for general refuse should be enclosed to avoid environmental impacts.	All areas / throughout construction period	Contractor	TMEIA Public Health and Municipal Services Ordinance		Y		n/a
14.7.2	8.3.1	Sufficient dustbins should be provided for storage of waste.	All areas / throughout construction period	Contractor	TMEIA Public Cleansing and Prevention of Nuisances Ordinance (Regional Council) By-laws, Public Health and Municipal Services Ordinance		Y		n/a

Legend: D=Design, C=Construction, O=Operation

## ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

#### Waste Management

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Maintenance Agency
						D	C	О	, '
14.7.2	8.3.1	General refuse should be cleared daily and should be disposed of to the nearest licensed facility.	All areas, WENT				Y		
	·		Landfill or NWNT refuse						
			transfer stations /						
	·		throughout construction period					,	
14.7.2	8.3.1	Nightsoil arising from chemical toilets and chemical treatment facilities should be transported by a licensed contractor to government Sewage Treatment Works for disposal	Site offices, along alignment / throughout construction period	Contractor	TMEIA Sanitation and Conservancy (Regional Council) By-laws		Y		n/a
14.7.2	8.3.1	Waste oils, chemicals or solvents shall not be disposed of to drain.	PAFF site, throughout construction period	Contractor	TMEIA		Y		n/a

0

Legend: D=Design, C=Construction, O=Operation

## ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

#### Waste Management

EIA Reference	EM&A Manual	ual	1	Implementation Agent		Implementation Stages			Maintenance Agency
	Reference					D	C	O	,
14.7.2	8.3.1	Good site practice shall be implemented to avoid waste generation and promote waste minimisation.	PAFF site, throughout construction period	Contractor	TMEIA		Y		
14.7.2	8.3.1	Waste materials such as paper, metal, timber and waste oil shall be recycled as far as practicable.	PAFF site, throughout construction period	Contractor	TMEIA		Y		n/a
14.7.2	8.3.1	Temporary structures used during construction shall be provided in the form of proprietary Portakabin type units sited on areas of permanent hard paving units as far as practicable	PAFF site, throughout construction period	Contractor	TMEIA		Y		n/a
14.7.2	8.3.1	Dredged marine mud shall be disposed of in a gazetted marine disposal ground under the requirements of the Dumping at Seas Ordinance.	:		TMEIA		Y		n/a
14.7.2	8.3.1	All waste containers shall be in good condition and fitted with lids or covers to prevent waste from escaping or the ingress of water.	PAFF site, throughout construction period	Contractor	TMEIA		Y		n/a

6

Legend: D=Design, C=Construction, O=Operation

#### ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

#### Waste Management

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Maintenance Agency
	Reference					D	С	O	,
14.7.2	8.3.1	All waste containers shall be in a secure area on hardstanding.	PAFF site, throughout construction period	Contractor	TMEIA		Y		n/a
14.7.2	8.3.1	Emergency equipment to deal with any spillage or fire shall be kept on site.	PAFF site, throughout construction period		TMEIA		Y		n/a
14.7.2	8.3.1	All containers used for storage of chemical waste shall be maintained in good condition and clearly labelled in both English and Chinese.	PAFF site, throughout construction period	Contractor	TMEIA		Y		n/a
14.7.2	8.3.1	All storage areas for chemical waste shall be:  clearly labelled; enclosed on at least 3 sides; have impermeable floor and bunding sufficient to fully retain any spillage or leakages; ventilated; and	PAFF site, throughout construction period	Contractor	TMEIA		Y		n/a
		covered to prevent rainfall from entering.							

(

Legend: D=Design, C=Construction, O=Operation

## ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

#### Waste Management

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Maintenance Agency
						D	C	О	
14.7.2	8.3.1	All types of asbestos including sources (such as clutch linings) shall be treated as chemical waste. Asbestos containing wastes shall be kept separate from other wastes.	PAFF site, throughout construction period	Contractor	TMEIA		Y		n/a
14.7.2	8.3.1	All leaking containers shall be contained and removed from site as soon as is reasonably practicable.	PAFF site, throughout construction period	Contractor	TMEIA	-	Y		n/a
14.7.2	8.3.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycling.	PAFF site, throughout construction period	Contractor	TMEIA		Ÿ		n/a
14.7.2, Section 5	8.3.1	EM&A of waste handling, storage, transportation, disposal procedures and documentation through the site audit programme shall be undertaken.	All areas / throughout construction period	Contractor	EM&A Manual		·Y	:	n/a

Legend: D=Design, C=Construction, O=Operation